

Searight Tile Outlet Replacement and Tile Main Replacement Projects Summary

Tile Outlet Projects: The tile outlet and tile main replacement projects were completed in two phases over a three-year period beginning in November 2021. The 2021 project replaced the tile outlet through the Nottingham property located north/northwest of the Searight property, emptying into White River. The 2021 project also included extending that tile into the Searight property to drain the low area.

The December 2024 project replaced the tile main across the Searight property from the Nottingham property to the east side of the Searight property. The details of each project follow:

- 1. Completed November 2021: 2,160' of 15" dual wall tile from the White River tile outlet through the Nottingham property to the Searight property, plus 300' of dual wall 15" tile in the low area of the Searight property. The total cost of this project was \$24,765.76, with the cost shared between the Searight family and the Nottingham farm tenant.**
- 2. Completed December 2024: 1,940' of 15" and 12" dual wall tile to replace the tile main extending to the east side of the Searight property at Sciscoe Road. The total cost of this project was \$15,605.52.**
- 3. Please see the attached tile installation map.**

